Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Pre-Measurement : 24/12/2020

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty
1	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 (P.No.143, I.No.19.1 of PW, P&IWTD SR 2018-19)						
		Cum					
	Children play Area						
	Vinayaka Park		1	15.00	15.00	0.35	78.75
	Children play Equipment Posts						
	Vinayaka Park		26	0.60	0.60	0.60	5.62
						Present Qty	**84.37**
						Qunatity Paid in 1st Bill	**691.79**
						Total Quantity	**776.16**
						Deduct Qty Paid in 1st Bill	**691.79**
						Quantity to be paid	**84.37**

K. [illegible]
Contractor

SHRIYA CONSTRUCTION AND CONSULTANCY

PMC

[illegible]
Assistant Engineer 24/12/2020

Asst. Executive Engineer,
24/12/2020

Scanned by TapScanner

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Pre-Measurement : 28/12/2020

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. MORTH Specification No. 2100 (P.No.222, I.No.27.18 of PW,P&IWTD S.R 2018-19)						
		Cum					
	Children play Equipment Posts						
	Vinayaka Park		26	0.60	0.60	0.10	0.94
						Present Quantity	**0.94**
						Qunatity Paid in 1st Bill	**144.63**
						Total Quantity	**145.57**
						Deduct Qty Paid in 1st Bill	**144.63**
						Quantity to be paid	**0.94**

Contractor

SHRIYA CONSTRUCTION AND CONSULTANCY PMC

Assistant Engineer 28/12/2020

Asst. Executive Engineer, 28/12/2020

Scanned by TapScanner

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement : 01-01-2021

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty
6	KSRRB M2200-5.9. Providing and laying Design mix M20 with OPC @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.46cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 including cost of materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. - i) Upto 5 m height.(P.No.227, I.No.28.7.9 of PW, P&IWTD SR 2018-19)						
		Cum					
	Children play Equipment Posts						
	Vinayaka Park		26	0.60	0.60	0.50	4.68
						Present Quantity	**4.68**
						Qunatity Paid in 1st Bill	**27.48**
						Total Quantity	**32.16**
						Deduct Qty Paid in 1st Bill	**27.48**
						Quantity to be paid	**4.68**

Contractor

SHRIYA CONSTRUCTION AND CONSULTANCY PMC

01/01/2021 Asst. Executive Engineer

Assistant Engineer

30/1/2021

Scanned by TapScanner

(H)

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement : 28/12/2020 & 01/01/21

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty
	KSRRB M400.19: Construction of Median and island above road level with approved material deposited from borrowpits, spread, sloped and compacted as per Clause 400.7 complete as per specifications. MORTH Specification No.407 (P.No155 of I.No.20.20 in PW,P&IWTD SR 2018-19)						
		Cum					
	Children play Area						
	Vinayaka Park		1	15.00	15.00	0.15	33.75
						Present Quantity	**33.75**
						Qunatity Paid in 1st Bill	**615.89**
						Total Quantity	**649.64**
						Deduct Qty Paid in 1st Bill	**615.89**
						Quantity to be paid	**33.75**

Contractor

PMC

Assistant Engineer 01/01/2021

Asst. Executive Engineer, 01/01/2021

Scanned by TapScanner

2nd & Final Bill

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda Park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Work Order No : EE (project) Ynk Zone/WO/49/2020-21

Job code: 004-20-000007

Est. cost: 300.00 lakhs

Name Of contractor: Sri K Lakshmi Narayana Reddy

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
	Measurements								
1	KSRRB M300-1. Earth work excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5m, excavated surface levelled and sides neately dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specification. MORTH / Chapter 3 (P.No.143, I.No.19.1 of PW, P&IWTD SR 2018-19)								
	Pre Measurements recorded in Vide page no	CUM			Present Qty		84.37		
					Quantity Vide 1st RA Bill		691.79		
					Total Quantity		776.16		
					Deduct Qty Paid in 1st Bill		691.79		
					Quantity to be paid		84.37	222.36	18,760.00
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @ 0.46cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days including cost of all materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. MORTH Specification No. 2100 (P.No.222, I.No.27.18 of PW,P&IWTD S.R 2018-19)								
	Pre Measurements recorded in Vide page no	CUM			Present Qty		0.94		
					Quantity Vide 1st RA Bill		144.63		
					Total Quantity		145.57		
					Deduct Qty Paid in 1st Bill		144.63		
					Quantity to be paid		0.94	5692.45	5,328.00
3	KSRB 5.3-3 : Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications. KBS 5.1.13 with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work								
	Pre Measurements recorded in Vide page no	CUM			Present Qty		0.00		
					Quantity Vide 1st RA Bill		25.20		
					Total Quantity		25.20		
					Deduct Qty Paid in 1st Bill		25.20		
					Quantity to be paid		0.00	6102.00	-
4	KSRB 13.1.3 - do - Providing raised pointing to coursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the								

SHRIYA CONSTRUCTION AND CONSULTANCY

SC 29/01/2021

Scanned by TapScanner

	Pre Measurements recorded in Vide page no	CUM		Present Qty	0.00		
				Quantity Vide 1st RA Bill	84.00		
				Total Quantity	84.00		
				Deduct Qty Paid in 1st Bill	84.00		
				Quantity to be paid	0.00	161.01	
5	interlock pavers,using cement & course sand for manufacture of blocks of approved size ,shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (Avg thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification No. KBS with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work						
	Pre Measurements recorded in Vide page no	CUM		Present Qty	0.00		
				Quantity Vide 1st RA Bill	2.70		
				Total Quantity	2.70		
				Deduct Qty Paid in 1st Bill	2.70		
				Quantity to be paid	0.00	6147.96	
6	320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregates @ 0.46cum, with superplastisiser @3lts confirming to IS9103-1999 Reaffirmed-2008 including cost of materials, labour, HOM curing, form works, scaffolding and centering complete as per specifications. - i) Upto 5 m height.with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work						
	Pre Measurements recorded in Vide page no	CUM		Present Qty	4.68		
				Quantity Vide 1st RA Bill	27.48		
				Total Quantity	32.16		
				Deduct Qty Paid in 1st Bill	27.48		
				Quantity to be paid	4.68	5757.00	26,943.00
7	KSRRB M400-19: Construction of Median and island above road level with approved material deposited from borrowpits, spread, sloped and compacted as per Clause 400.7 complete as per specifications. MORTH Specification No.407with all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work						
	Pre Measurements recorded in Vide page no	CUM		Present Qty	33.75		
				Quantity Vide 1st RA Bill	615.89		
				Total Quantity	649.64		
				Deduct Qty Paid in 1st Bill	615.89		
				Quantity to be paid	33.75	232.59	7,850.00

SHRIVA CONSTRUCTION AND CONSULTANCY

JE 20/01/2021

20/-1/21

Scanned by TapScanner

8	KSRRB M400-17: Providing, laying, spreading and compacting graded stones aggregate to Wet Mix Macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mix method of tipper to site.Laying in uniform layers with paver in subbase/base course on the well prepared surface and compacting with vibratory rollers to achive the desired density complete as per MORTH specification No. 406.etc with all lead and lifts and as per directions of the Engineer-in-chargewith all lead and lift , loading and unloading and allother incidental charges etc., complete as per specification and direction of the engineer-in-charge of the work						
	Pre Measurements recorded in Vide page no	CUM		Present Qty	0.00		
				Quantity Vide 1st RA Bill	77.79		
				Total Quantity	77.79		
				Deduct Qty Paid in 1st Bill	77.79		
				Quantity to be paid	0.00	2101.14	-

Contractor

PMC

Assistant Engineer 20/01/2021

Asst. Executive Engineer, 20/01/2021

Scanned by TapScanner

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingappa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement

Detailed Measurements

Item No	Description of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
a	Providing and laying, fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick for flooring conforming to IS 1237 heavy duty tiles for flooring, treads of steps and landing, laid on a bed of 12mm thick cement mortar 1:3 mix finished with flush pointing using white cement, including cost of materials, including cutting, grinding the edge to half/ full round wherever required, labour, curing complete as per specification. SP No. 108, I No. 14.62 of PWD SR 2018-19)								
	For Gym Platform	Sqm							
							Present Quantity	0.00	
							Qunatity Paid in 1st Bill	462.07	
							Total Quantity	462.07	
							Deduct Qty Paid in 1st Bill	462.07	
							Quantity to be paid	0.00	1371.00	0

K. Suresh
Contractor

BHUMIKA CONSTRUCTION AND CONSULTANCY

Assistant Engineer 20/01/21

30/1/21
Asst. Executive Engineer

Scanned by TapScanner

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
11	KSRB 14.6-1: Providing & laying heavy duty cobble stones 60mm thick interlock pavers,using cement & course sand for manufacture of blocks of approved size ,shape and colour with a minimum compressive strength of 281 kg per sqm over 50mm thick sand bed (Avg thickness) and compacting with plate vibrator having 3 tons compaction force thereby forcing part of sand underneath to come up in between joints, final compaction of paver surface joints into its final level, including cost of materials, labour and HOM of machineries complete as per specifications. Specification No. KBS (P No 103 of I No 14.6 in PW,P&IWTD SR 2018-19)								
		Sqm							
							Present Quantity	0.00		
							Qunatity Paid in 1st Bill	2172.39		
							Total Quantity	2172.39		
							Deduct Qty Paid in 1st Bill	2172.39		
							Quantity to be paid	0.00	1171.88	0

Contractor

PMC

Assistant Engineer 20/01/2021

Asst. Executive Engineer,

Scanned by TapScanner

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
12	KSRRB 2.6 Providing and filling Sand in trenches to required depth including watering ramming with all leads and lift complete as per specification and as directed by Engineer-in-charge (P.No.7, I.No.2.13 of PW,P&IWTD SR 2018-19)								
		Cum							
	Vinayaka Park		1	13.50	8.00	0.37	39.96		
			1	4.50	6.80	0.37	11.32		
							Present Quantity	**51.28**	
							Qunatity Paid in 1st Bill	**243.14**	
							Total Quantity	**294.42**	
							Deduct Qty Paid in 1st Bill	**243.14**	
							Quantity to be paid	**51.28**	**2292.56**	**117567.06**

K. Durga
Contractor

SHRIYA CONSULTANCY AND CONSTRUCTION
PMC

Assistant Engineer 20/01/2021

Asst. Executive Engineer,

Scanned by TapScanner

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
13	Removing and resetting of kerb stones(P.No.270, I.No.37.57 of PW,P&IWTD SR 2018-19)								
		Rmt							
							Present Quantity	0.00	
							Qunatity Paid in 1st Bill	3629.90	
							Total Quantity	3629.90	
							Deduct Qty Paid in 1st Bill	3629.90	
							Quantity to be paid	0.00	110.18	0

Contractor

PMC

SHRIYA CONSTRUCTION AND CONSULTANCY

Assistant Engineer 20/01/2021

Asst. Executive Engineer,

Scanned by TapScanner

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
14	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete. (P.No 27 of I.No.5.30 in PW,P&IWTD SR 2018-19)								
		Nos							
							Present Quantity	0.00	
							Qunatity Paid in 1st Bill	1115.33	—
							Total Quantity	1115.33	—
							Deduct Qty Paid in 1st Bill	1115.33	
							Quantity to be paid	0.00	454.06	0

Contractor

PMC

SHRIYA CONSTRUCTION AND CONSULTANCY

Assistant Engineer 20/01/2021

Asst. Executive

Scanned by TapScanner

(11)

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Kavalingapa park, Basaveswara Park, Rajiv Gandhi Park and surrounding areas park in ward No.4 Yelahanka New Town.

Date of Measurement

Detailed Measurements

Item No.	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
19	KSORB 808.1 Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 (Page No 180 Item no 24.1 of KPWD S.R. Bangalore Circle 2018-2019)								
		Sqm							
							Present Quantity	0.00	
							Quantity Paid in 1st Bill	1446.13	
							Total Quantity	1446.13	
							Deduct Qty Paid in 1st Bill	1446.13	
							Quantity to be paid	0.00	89.00

Contractor

PMC

Assistant Engineer 30/04/21

Asst. Executive Engineer.

Scanned by TapScanner

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
16	Providing chain link fencing 50mm size of 8 guage properly stretched between existing rectangular poles and fixed with suitable bolts & nuts, the free ends shall be welded to the pole and block pipe at top and bottom as required including cost of all materials, labour, lead and lifts and as per the directions of the Engineer-in-charge of work including two coats of approved quality paint over one coat of shop paint (P.No 266 of I.No.37.3 in PWD P&IWTD SR 2018-19)								
		Sqm							
							Present Quantity	0.00	
							Qunatity Paid in 1st Bill	252.00	
							Total Quantity	252.00	
							Deduct Qty Paid in 1st Bill	252.00	
							Quantity to be paid	0.00	810.73	0

Contractor

SHRIYA CONSTRUCTION AND CONSULTANCY

Assistant Engineer 30/01/23

Asst. Executive Engineer,

Scanned by TapScanner

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
17	Providing and fixing M.S. Block pipe of 38mm dia, of heavy guage of 14 including removing the bends, cutting the pipe, and fixing pipe in between the existing two verticle poles (M.S. rectangular poles) and spot welding the chain link with M.S. block pipe including cost of all materials wastage in cutting, and scaffolding wherever necessary with all lead and lift as directed by the Engineer-in-charge of work etc., complete including two coats of approved quality paint over one coat of shop paint. (P.No.266 I.No.37.4 of PW,P&IWTD SR of 2018-19)								
		M							
							Present Quantity	0.00		
							Qunatity Paid in 1st Bill	240.00		
							Total Quantity	240.00		
							Deduct Qty Paid in 1st Bill	240.00		
							Quantity to be paid	0.00	454.06	0

Contractor

PMC

Assistant Engineer 20/01/21

Asst. Executive Engineer,

Scanned by TapScanner

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Kasavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
18	Supplying and fixing M.S. Rectangular poles made out of 2 equal angles of 65x65x6 mm welded together and fixed in CC (1:2:4) WITH 2 NOS 16mm dia M.S. hold fast rods each of length 25 cms. Including cost of all materials cutting, bending scaffolding wherever necessary, nicely finishing the welded joints with all lead lifts and as per the directions of the Engineerin - charge of the work and including providing 2 coats of approved quality paint over one coat of shop painting (excluding cost of earthwork and concrete) (P.No 266 of I.No.37.2 in PW,P&IWTD SR 2018-19)								
	Post forChain Link Fencing	M							
							Present Quantity	**0.00**	
							Qunatity Paid in 1st Bill	**84.00**	
							Total Quantity	**84.00**	
							Deduct Qty Paid in 1st Bill	**84.00**	
							Quantity to be paid	**0.00**	955.98	0

1

Contractor

PMC

Assistant Engineer 20/01/21

Asst. Executive Engineer,

Scanned by TapScanner

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No:4 Yelahanka New Town.

Date of Measurement

Item No	Description of Item	Unit	Detailed Measurements No	Length	Breadth	Depth	Qty	Rate	Amount
19	Providing and fixing M.S.Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing, and 35mm x 6mm and 16 x 16mm Square rods for verticals alternatively spaced at 4cms c/c in two halves and 40mmx6mm M.S. flats for horizontal member and at the top cast iron spikes are provided at alternate vertical members as Shown in the drawing etc., complete all the steel surface should be thoroughly cleaned free of rust and painted with anti corrosive paint (shop paint) etc., complete. The work includes cost of all materials, labour charges for all items of work hire charges for welding, cutting and grinding equipment, and electricity charges, with lead and lift, loading and unloading charges, etc., complete as per specification. ((P 42/ 17.37) PWP & IWTD SR -2018-19)								
		Sqm							
							Present Quantity	0.00			
							Qunatity Paid in 1st Bill	9.57			
							Total Quantity	9.57			
							Deduct Qty Paid in 1st Bill	9.57			
							Quantity to be paid	0.00	3352.04	0

Contractor

SHRIYA CONSTRUCTION AND CONSULTANCY ★ BMC

Assistant Engineer 30/01/21

Asst. Executive Engineer,

Scanned by TapScanner

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Kanakadasa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Nelahanka New Town.

Date of Measurement:

Detailed Measurements

Item No	Description of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
20	KSRB 15-08.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning off grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications.(P 120)/ 1.15.74 PM P & RWTD SR - 2018-19								
	Sum								
							Present Quantity:	0.00	
							Quantity Paid in 1st Bill:	4.57	
							Total Quantity:	4.57	
							Deduct Qty Paid in 1st Bill:	4.57	
							Quantity to be paid:	0.00	185.72 0

Contractor

Assistant Engineer

Asst. Executive Engineer.

Scanned by TapScanner

Name of Work:- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basavalingapa park, Basavanna Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement :

Detailed Measurements

Item No	Discription of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
21	Direction and Place Identification Signs with size morethan 0.9 sqm Size Board: Providing and erecting direction and place identification retro-reflectorised sign as per IRC:67 made of high intensity grade sheeting vide Clause 801.3, fixed over aluminium sheeting, 2 mm thick with area not exceeding 0.9 sqm supported on a mild steel single angle iron post 75 x 75 x 6 mm , 2 Nos. firmly fixed to the ground by means of properly designed foundation with M 15 grade cement concrete 45 x 45 x 60 cm, 60 cm below ground level as per approved drawing. (P 180/ 1.24.4 PW,P & IWTD SR - 2018-19)								
	Information Board	Sqm					Nil -		
							Present Quantity	0.00		
							Qunatity Paid in 1st Bill	0.00		
							Total Quantity	0.00		
							Deduct Qty Paid in 1st Bill	0.00		
							Quantity to be paid (Item Not Operated)	0.00	7934.93	0.00

Contractor

Assistant Engineer 20/04/21

Asst. Executive Engineer,

Scanned by TapScanner

Name of Work :- Improvements of parks and providing children play equipment's and pathway in Kempegowda park, Basaveshwara park, Basaveshwara Park, Rajiv Gandhi Park and surrounding areas park in ward No-4 Yelahanka New Town.

Date of Measurement

Detailed Measurements

Item No.	Description of Item	Unit	No	Length	Breadth	Depth	Qty	Rate	Amount
22	Supply & fixing of Pull Down Challenger . All products must tested and certified to meet EN1176(30 safety standards with GS test mark. The EN1176(30 certificates must be issued by a reputed notified International Certifying Body such as IPEMA, TUV, CPSC, or SGS only. The GS mark (EN 1176(30 certificates must be in the name of a supplier who has carried out a minimum of 100 public park projects in India with EN1176(30 GS certified products either by themselves or through their dealers or contractors. These EN1176(30 & GS Mark certificates must be clearly displayed on the notified certifying bodies websites as online verification is mandatory during technical bid. All products must clearly display the GS mark as has been issued in the EN1176(30 safety certificates. All Tubular steel of 2.5mm thickness are galvanized and zinc dipped. Joints are Robotic Welded. All welded joints are scalloped as necessary and welded to an approved MIG process. All welds are dressed off removing all sharp edges & burrs. Zinc Primer paint is applied at all the welding points prior to finishing. All metal parts are powder coated using AKZO Nobel - Great Wall Powder to the thickness of 80 - 120 microns. All metal parts are tested in our salt spray machine that uses a 5% NaCL solution in accordance to ISO7225 to speed up corrosion for 3000 hrs. The seat and backrest is made from Rotomoulded LLDPE. Bearings : Maintenance-free ball bearings. Equipment which have sway and moving parts, must have built in limitors that prevent unwanted and ecessive movement, which can cause injuries. The limitors must be in accordance with EN1176(30 safety norms. Scope of delivery : 1 completely pre-assembled equipment modules. Maintenance : Maintain according to EN1176(30 and the maintenance guide. Size (LxWx H) 2570 MM x 840 MM x 2200 MM. Capacity 2 persons								
	Pull Down Challenger	Nos							
							Present Quantity	0.00	
							Qunatity Paid in 1st Bill	2.00	
							Total Quantity	2.00	
							Deduct Qty Paid in 1st Bill	2.00	
							Quantity to be paid	0.00	310.70.40 0

Contractor

SHRIYA CONSTRUCTION AND CONSULTANCY

Assistant Engineer 28/01/21

Asst. Executive Engineer

Scanned by TapScanner